

Bk. 61ADP. 14

Diary
Florence Drive Storm Sewer
50-W 85

Dr. 14 Bk. 61

REMARKS

Floral Dr. Storm. Sewer

50--V-85

Monday
20-50

S. P. No. 50-40-85 Contract No. _____

Contractor Carl Bolander & Sons Engr. _____

Weather Clear + warm Type Work Sewer

Signature for Dept. of Highways

REMARKS

Moved Shovel on job 10-28-50

P.M.

- 1 Shovel & Operator (drag line)
- 1 Foreman
- 2 Laborers

Signature for Dept. of Highways

REMARKS

1 Shovel + Operator
1 Foreman
3 Laborers

Signature for Dept. of Highways

REMARKS

1 Shovel + Operator
1 Foreman
3 Laborers
1 Oiler

Stopped work at 1:30 PM
Rain

Shift No. 1 Time 8 A.M. to 4:30 P.M. Hrs. 8 Date 11-2-50

S. P. No. 50-4-85 Contract No. _____

Contractor Carl Bolander & Sons Engr. _____

Weather Buffy Clouds & Cool Type Work Sewer

Signature for Dept. of Highways

REMARKS

1 Shovel & Operator
1 Foreman
1 Oiler
3 Laborers

Shift No. 1 Time 8 A.M. to 4:30 P.M. Hrs. 8 Date 11-3-50

S. P. No. 50-4-85 Contract No. _____

Contractor Saml. Balandier & Son, Engrs.

Weather Cloudy & Cool Type Work Sewer

Signature for Dept. of Highways

REMARKS

1 Shovel & Operator
1 Foreman
1 Oiler
3 Laborers

Signature for Dept. of Highways

REMARKS

1 Shovel & Operator
1 Oiler
1 Foreman
4 Laborers

Finished laying pipe at
3:00 P.M.

Shovel backfilled 3+2.5 to 0-24

Signature for Dept. of Highways

1262
28
80

REMARKS

Moved Shovel From job 8 AM
Del. one Cement Mixer
Nobel & Son. Cement men on
job to build catch basins -
Manholes and headwall
started at Sta 13+25 to build
headwall at 8 AM
Hauled one load of sand and
one load of gravel
32 sacks of Portland Cement
laid C.M. pipe 15" X 10'

2 Men + Mr Nobel
Load of brick del. in p.m.

Signature for Dept. of Highways

REMARKS

Signature for Dept. of Highways

REMARKS

heated water for marker
started building catch basin
sta. 12+65.52

5 men and Mr. Nobel

3 men working on bases
2 men working on brick
poured base for catch basin
sta 10+92.6 base for M.H. sta
sta 10+53.6 C.B. base sta. 7+27
bases covered with straw

Shift No. 1 Time 8 A. M. to 4:30 P. M. Hrs. 8 Date 11-10-50
S. P. No. 50-W-85 Contract No. 13° above AM
Contractor Carl Balander & Sons Engr. _____
Weather partly cloudy & cold. snow Type Work sewer

Signature for Dept. of Highways

REMARKS

Load of sand in A.M.

1 Truck - 5 men working, 2 on brick 3 on
bases poured M.H. base sta 1+95.6
M.H. base sta 3+35.3 C.B. sta 0+08.1
C.B. 0-24

Finished C.B. at sta 12+65.52

Signature for Dept. of Highways

REMARKS

Started back trip at 10:00 AM
at Sta. 13+25 to Sta. 7+50

1 bulldozer and one man

Signature for Dept. of Highways

REMARKS

1 Bulldozer & Operator
4 men building C.B. & M.H.

C.B. at Sta 10+92.6 M.H. at Sta
10+53.6 started C.B. at 7+27
and M.H. at 6+95.6

Signature for Dept. of Highways

REMARKS

4 men building M. H. & C. B.

Finished M. H. Sta 6+95.6 C. B.
at Sta 7+27 Started M. H.
Sta. 3+

Signature for Dept. of Highways

REMARKS

4 men building M.H.
at Sta 3+ and C.B's
at Sta 0+08 and 0-24

Signature for Dept. of Highways

REMARKS

4 men building C.B's
Sta 0+08 and 0-24

Finished building C.B's at 1145 PM
Moved off proj. at 2115 PM.

Signature for Dept. of Highways

REMARKS

1 dozer and operator
in a.m. back filling
around C.B's & M.H's
1 man cleaning C.B's
and M.H's in p.m.

Storm Sewer

Floral Drive

Moved shovel on job 10-28-50 P.M.

Carl Bolander & Sons Mpls.
2933 Pleasant Ave so. Pleasant 6851

clear & warm
Monday Oct. 30, started work
at 7:45 A.M. at Sta. 14+00 7:45
2 Laborers to 10+00
1 foreman to Laid 28' P.I.C. p.
Bal N.R.I.P.
Buckhaus
Laid 12' 13
1 shovel with drag line
and operator 4:45

Tues 31 clear & warm 7:30
1 shovel & operator
1 Foreman
3 Laborers
Shovel trenching in A.M.
back filling and laying pipe
in p.m., laid 36' at sta
9+53.6 to 9+92.6 4:45

Wed. Nov. 1 Cool & Cloudy Rain in p.m.
1 shovel & operator 7:30
1 Foreman
3 Laborers
1 Oiler
Exc. sta 9+00 - 7+40 1:30
Laying pipe @ 10+23 - 8+23
Rain in p.m.

Thur. 2 ^{partly} Cloudy & Cool 7:30

1 Shovel & Operator

1 Foreman

1 Oiler

3 Laborers

Exc Sta 7+40 to

4+00

Laying pipe sta 8+23
to Sta 6+04

4:45

Friday ³ Cloudy & Cool (Traces of snow)

1 Shovel & Operator

7:30

1 Foreman

1 Oiler

3 Laborers

Backfilling sta 7+00 to 3+25

Exc. Sta 4+00 to

Sta 2+00

Laying pipe sta 6+04
to 2+63

4:45

Monday Nov 6

7:30

1 shovel & Operator

1 Oiler

1 Foreman

4 laborers

Exc. Sta 2+00

to Sta 0-24

Laying pipe Sta

2+63 to Sta 0-24

backfilled 3+25 to 0-24

Finished laying pipe 4:45
at 3:00 P.M.

Tues 7 partly Cloudy Fair

7:15

Moved shovel from job 8 AM

Nobel & Son - Cement men

on job at 8 AM. to build

catch basins, Manholes and

headwall at 8 AM. started at

13+25 to build headwall

laid C.M. pipe 15" X 10"

hauled one load of sand one

load of gravel 32 sacks of Cement

(Portland)
2 Men + Mr. Noble

Cement mixer

7th

Cont. Load of brick del. in p.m.
laid 15" x 10' C.M. at headwall
poured apron & headwall
base for catchbasin at
sta 12+65.52 (Election day) 4:30

Wed 8 Rain & snow 7:15 AM
No. work (shop)

Thurs. 9 Cloudy, Cold & snow flurries 7:15 AM
5 men and Mr. Nobel
3 men working on bases
2 men working on brick,
heating water for mortar
poured C.B. Base at sta 10+92.6
M.H. base sta 10+53.6 and
C.B. base 7+27 Building C.B.
at 12+65.52
bases covered with straw 4:30
27° to 29° above

7.45

Fri. 10 partly Cloudy, Cold 13° above A.M.
 5 men - ^{1 truck} 3 on bases 2 on
 brick, poured M.H. Base sta 6+95.6
 M.H. base sta 3+35.3 C.B. sta 0+08.1
 C.B. sta 0-24 1 load of sand
 talked with Shepard (Bolander's man)
 he said Bulldozer would be
 out sat. morning 11-11-50 (4:30)

Sat 11 Clear & Cold 10° above 7:30
 on job at 7:30 waited until
 10:00 for bulldozer started
 to backfill at sta. 13+25
 to 7+50 4:30

Mon. 13 Clear & windy 25° above 7:15
 1 Bulldozer & operator
 4 men building C.B. & M.H.
 built C.B. sta 10+92.6
 M.H. sta 10+53.6 4:30
 started C.B. at 7+27 and
 M.H. at 6+95.6
 1/2 day in shop

Tues. 14 partly cloudy

34° above 7:15

4 men building M.H's
& C.B's Finished C.B.
at 7+27, M.H. at sta 6+95.6
started M.H. sta 3+
1/2 day in shop 4:30

Wed. 15 Cloudy + foggy

33° above 7:15

4 men building M.H's and
C.B's Finished M.H.
at sta 3+ and C.B's 4:30
sta. 0+08 and 0-24
1/2 day in shop

Thurs. 16 Cloudy

33° above 7:15

4 men building
C.B's at sta 0+08
sta 0-24 Finished
at 1:45 PM

moved off proj
at 2:15 PM

Mr Nobel and Clark
picked up 2"H" frames
and 6 covers at asphalt 4:30
Plant per K.A. and A.D.C.

Fri 17 Cloudy 27° above
Reported on job
No one there went
home at 10:00 AM

Wed 22

One man and dozer
in a.m. back filling
around C.B's & M. H's

One man in P.M.
cleaning C.B's & M. H's
Per K.A.
Clark Not on job

1951

June 7 1 grader and operator
shaping roads and catch
basins.

June 11 1 labor^{er} hand finishing
at catch basins and wherever
necessary
Project completed.

