

OFFICE OF
COUNTY ENGINEER

CONSTRUCTION DIARY

COUNTY RD. E

PROJ. 29-54

"SAME"

ASS'T. ENGINEER

Aug - 6 - 29

Fair Weather

Weavers started grading
this A.M.

Crane and party setting
slope stakes

Showed Weavers the plans
and gave same a
working profile

Wednesday Aug - 7 - 29

Fair Wait

Crane changed the
fuel bit. starts 12+00 to
16+50 acct. to much
dirt.

Told Wimmer to move
back to 0+00 to finish
so we could get the
clay figure but starts
10+00 to 12+00 and
spread it on but. starts
0+00 to 8+00

Thursday Aug. 8-29

Fair War

Mac out today same
look at the material
for clayring he said
it was O.K.

Friday Aug-9-29

Fair Warm

Told Wainers that we
wanted more building
done on Co. Rd 9.2

Wainers said he would
blade it Sunday 9.11)

Saturday - 8/10/29

Cloudy Warm

Reading bet. Stas 0+10

To 16+50

Sunday 8/11/29

Cloudy Warm

Waves did not break

Co. Rd. A. 3 today

Monday Aug. 12. 29

Fair weather

Wewers said he would
blade Co. Rd #2 this wk
Told Wewers to get the
affidavits signed
Sawyer said he would

Tuesday Aug. 13-29

Cloudy Cool

Tram and party setting
blue tops bet sta.

0+00 to 6+00

The fill bet. stns 12+00
to 14+00 on the N side

was about 4 to wide

due to a poor dump
man Weaver started

to cut same down

with a team

I told Weaver to

set stakes for his

shoulder line

so he wouldn't get off.

Wednesday Aug. 14. 29

Fair War

Mac out today and same says not to clay the first 600 ft unless there were sand pockets. Mac told Newer to blade C Rd. $\frac{1}{2}$ again Newer said he would Monday. Told Newer to take Culvert out at sta. 14+00 and set same to the stakes same did.

Friday Aug. 16. 29

cloudy War

Crane setting blue tops
to day

Werner claying this

A. M. Hauling Clay

from bet. stas 9+06 to

11+50 and spreading same
bet stas. 2+50 to 6+00

Saturday Aug. 17-29

Fair Warm!

We were finished grading today about 11 A.M.

Started packing

Blading in the P.M.

Told Wever everything

would have to be

slung lined same

said he would do it

Sunday Aug - 18 - 29

Jan Van

Blading C Rd 1/2 this
A.M.

Monday Aug. 19. 29

7 am Man

Newen moving equipment
to project 29.45

I told Newen that the
entire job would have
to be string lined
R.O.W cleaned up
and do some more
blading same said
he would keep 4 horses
and the blade there
to finish

Tuesday Aug. 20. 29

Fair Van

4 labourers string lining
and cleaning up the
R. O. W.

Wednesday Aug. 21-29

Cloudy Warm


7 laborers and 1 steamer
finished and blading
Weems finished the
project to day.

Saturday Aug 24-29

Fair Warm

Mac and myself looked at
this job this A.M.

Mac accepted the project.



2/9

0+20

8+27

8+75 Lt

11+75 Rt

14+00 ♀

0+30

C.M.S Removed

24' X 12"

C.M.S Replaco

24 X 12'

C.M.S Placed

15" X 20'

15 X 20'

24" X 44'


15 X 40'

C.M.S Reoid NEW material

40' X 15" } St. Paul Corr. Co.

44 X 24" }

2 pcs 20 X 15" from proj 29-17





Standard Memorandum Book

Ruled \$ and Cts.	Ruled Faint	Ruled \$ and Cts. Indexed Through	Size	No. of Leaves
6310	6311	6310 $\frac{1}{2}$	5 $\frac{7}{8}$ x 3 $\frac{5}{8}$	48
6312	6313	6312 $\frac{1}{2}$	"	96
6316	6317	6316 $\frac{1}{2}$	6 $\frac{3}{4}$ x 4 $\frac{1}{8}$	48
6318	6319	6318 $\frac{1}{2}$	"	96
6320		6320 $\frac{1}{2}$	"	144
6322	6323	6322 $\frac{1}{2}$	7 $\frac{5}{8}$ x 4 $\frac{1}{2}$	48
6324	6325	6324 $\frac{1}{2}$	"	96
6326		6326 $\frac{1}{2}$	"	144
6328	6329	6328 $\frac{1}{2}$	8 $\frac{5}{8}$ x 5 $\frac{1}{2}$	48
6330	6331	6330 $\frac{1}{2}$	"	96
6332		6332 $\frac{1}{2}$	"	144

Specify by Number, the Book desired

Made in U. S. A.



B&P No 6322

U2516