



Round Lake
 Normal Elevation = 859.00
 Date of Survey = Sept. 9, 1959.
 Elevation on this date = 855.85 (3.15' below Normal)

Well, Pump House and Pump
 Note: Contract for Well awarded to Layne-Minnesota Co. @ \$1600.00 on August 3, 1959. Well completed and tested as of October 9, 1959. Actual Cost to County of Well = \$1178.00
 Contract for Pump House awarded to Karl Dedolph Construction Co. @ \$2,264.00 on October 5, 1959. Structure completed as of Dec. 7, 1959.
 Contract for Pump awarded to Layne-Minnesota Co. on Dec. 23, 1959. Pump installed and in operation as of Dec. 7, 1959.
 Actual Cost to County of Pump = \$941.75
 Note: Design Capacity of Installation = 2000 G.P.M.

Lake Phalen
 Normal Elevation 859.00
 Date of Survey = Sept. 9, 1959 - Elevation on this date = 855.00 (4 Feet below normal)

ROUND LAKE PUMP SITE (LAKE PHALEN)
 RAMSEY COUNTY, MINN.
 OFFICE OF COUNTY ENGINEER
 OCTOBER 1959
 SCALE 1"=20'
 Barry J. Brown
 County Engineer - Reg. #818